

Room 340.

PRIVATE and not for Publication

# **BRITISH RAILWAYS**

**(LONDON MIDLAND REGION)**

**CARLISLE SIGNAL BOX**  
**STAGES 1, 2, 3, 4, 5, 6 and 7/8**

---

## **SPECIAL NOTICE 2G**

---

**NOTICE TO DRIVERS, GUARDS, SIGNALMEN AND OTHERS  
CONCERNED RESPECTING THE INTRODUCTION OF COLOUR  
LIGHT SIGNALLING BETWEEN:**

**CARLISLE No. 13 AND CARNFORTH**

**IMPORTANT—This Notice to be acknowledged immediately on receipt to  
"Operating OD.14. Crewe" using code "ARNO 2G"**

**Crewe**  
**February, 1973**

**D. M. HOWES,**  
*Chief Operating Manager.*

# SIGNALLING RECORD SOCIETY

[www.s-r-s.org.uk](http://www.s-r-s.org.uk)

## DIGITAL ARCHIVE

This PDF Copy has been provided free of charge by David Allen in order to assist your research into UK signalling.

This file is one of a number scanned by David Allen using material from his own collection and from the collections of Phil Deaves, Robert Dey, David Ingham, Simon Lowe, John McCrickard, John Midcalf, Roger Newman, Richard Pulleyn and Chris Wolstenholmes. Thank you one and all. Many of the original documents are now in the SRS Archive or at the National Railway Museum.

You may also like to provide copies of Signalling Notices and Weekly (and periodical) Operating Notices as scans or as originals. The SRS is always willing to accept donations of any signalling or signalling related material for inclusion in the Society's Archive. Please contact the [Archivist](#) in the first instance.

For a list of PDFs currently available visit the list of [Weekly](#) Notices or [Signalling](#) Notices page.

If you have benefited from this PDF copy, why not [join](#) the Signalling Record Society and receive support for your researches and access to the Society's Archives

Members receive "The Signalling Record" six times annually plus a newsletter and have the opportunity to purchase SRS [books](#) and other [publications](#) at a discount. They also have access to back issues of The Newsletter and The Signalling Record which are only available to members. These contain a wealth of information accumulated since 1970, much of which is not readily available anywhere else.

In addition, Members have the opportunity to join signalling related visits to locations on the UK national and London Underground systems; and to other UK Railways.

**To join the Signalling Record Society visit**

[www.s-r-s.org.uk/membform.html](http://www.s-r-s.org.uk/membform.html)

The diagrams with schedule of route indications show the re-signalling of this area consequent on the bringing into use of Stages 1 to 8 of a new signal box named "CARLISLE", located on the down side of the line near Carlisle No. 5 box.

A further notice will be issued as the re-signalled area is extended.

During the bringing into use of each stage, points and signals will be disconnected and Drivers handsignalled as required. On completion of each stage the signalling will be as shown on the diagrams. The following notes supplement the information shown on the diagrams.

### **Stage 1—Between Carlisle No. 13 and Plumpton**

**Saturday, 17th/Sunday, 18th February 1973**

Carlisle No. 13—Signal CE13.5 on the up main line will not be cleared until signals CE.263 and 262 are displaying a proceed aspect.

The up main intermediate block sections Nos. 1 and 2 signals will be taken away.

A new down main home 1 signal (CE13.20) will be provided and will be situated 314 yards before reaching the existing down main home signals which will become home 2 signals.

**Southwaite**—The box will be abolished and all signals including the up and down main intermediate block section signals taken away. The trailing and facing crossovers will be controlled from Southwaite Nos. 1 and 2 Emergency ground frames respectively.

A hot-axle box detector will be provided for the down main line near the 62 m.p. opposite up main line signal CE.249.

**Plumpton**—The link-up between the existing signalling and the new colour light signalling is shown on the link-up at Stage 1 diagram and will remain in force until completion of Stage 2.

The up main distant signal will be taken away. A new up main home 1 signal (PN.36) will be provided and will be situated 540 yards before reaching the existing up main home 1 signals which will become home 2 signals. The existing home 2 signals will become home 3 signals.

The down main intermediate block section signals will be taken away.

Signal PN.4 (down main starting signal) will not be cleared until signals CE.234 and 235 are displaying a proceed aspect.

### **Stage 2—Between Plumpton and Eden Valley Junction**

**Saturday, 3rd/Sunday, 4th March 1973**

**Plumpton**—The box will be abolished and all signals including the up and down main intermediate block section signals taken away except signal PN.36 which becomes signal CE.233. All aspects and the position 1 junction indicator on signal CE.233 will be brought into use.

The facing crossover between the up and down main lines at the Carnforth end of the up goods loop and, the trailing crossover between the up and down main lines at the Carlisle end of the up goods loop will be controlled from Plumpton Nos. 1 and 2 Emergency ground frames respectively.

**Penrith No. 3**—The box will be abolished and all signals taken away.

The connection between the down Penrith goods line and the Engineer's siding will be controlled from Penrith ground frame.

**Penrith No. 1**—The box will be abolished and all signals including the up main intermediate block section signals taken away.

The trailing connection from the up main line to the up sidings and the facing connection from the down goods line to the down main line will be taken out of use.

**Eden Valley Junction**—The link-up between the existing signalling and the new colour light signalling is shown on the link up at Stage 2 diagram and will remain in force until completion of Stage 3.

The up main distant signal will be taken away.

The up main home signals will be replaced by signal EV.25 situated 80 yards further from the box.

The down main distant signal will be replaced by signal EV.1, situated 285 yards further from the box.

The down main home signal will be replaced by signal EV.2 situated 95 yards further from the box. This signal will not at this stage be capable of displaying a single yellow aspect.

### **Stage 3—Between Eden Valley Junction and Shap Quarry**

**Saturday, 17th/Sunday, 18th March 1973**

**Eden Valley Junction**—The box will be abolished and the up main starting, up loop starting and up intermediate block section signals taken away.

Signal EV.25 will become signal CE.181 and all aspects will be brought into use.

Signals EV.1 and EV.2 will become signals CE.173 and CE.179 respectively and all aspects will be brought into use.

The spring trailing points in the up main line will become controlled points.

**Clifton and Lowther**—The facing and trailing crossovers will be controlled from Clifton and Lowther Nos. 1 and 2 Emergency ground frames respectively.

**Thrimby Grange**—The box will be abolished and all signals including the up main intermediate block section signals taken away.

**Harrisons Sidings**—The box will be abolished and all signals taken away.  
The spring trailing points in the down main line will become controlled points.  
The facing crossover between the up and down main lines on the Carlisle side of the box will be controlled from Harrisons Sidings Emergency ground frame.  
A hot-axle box detector will be provided for the up main line near signal CE.144.

**Shap Quarry**—The link-up between the existing signalling and the new colour light signalling is shown on the link-up at Stage 3 diagram and will remain in force until completion of Stage 4.

The up main distant signal will be taken away.

The up main home signal will be replaced by signal SQ.2 situated 390 yards nearer to the box.

The down main home signal will be replaced by signal SQ.11, situated 90 yards nearer to the box. This signal will not at this stage be capable of displaying a single yellow aspect. The down main starting signal will be taken away.

#### **Stage 4—Between Shap Quarry and Scout Green** **Saturday, 31st March/Sunday, 1st April 1973**

**Shap Quarry**—The box will be abolished and all signals taken away except the up main and down main home signals (SQ.2 and SQ.11).

Signal SQ.2 will become signal CE.143. All aspects and the subsidiary signal with route indicator will be brought into use.

Signal SQ.11 will become signal CE.139 and all aspects will be brought into use.

**Shap Summit**—The box will be abolished and all signals taken away.

The spring trailing points in the up main line will become controlled points.

The facing crossover between the up and down main lines on the Carlisle side of the box will be controlled from Shap Summit Emergency ground frame.

The connection from the up goods loop to the siding will be controlled from Shap Summit Up ground frame.

**Scout Green**—The link-up between the existing signalling and the new colour light signalling is shown on the link-up at Stage 4 diagram and will remain in force until completion of Stage 5.

The up main outer and inner distant signals will be taken away.

The down main intermediate block section signals will be taken away.

Signal SG.4 (down main home signal) will not be cleared until signal CE.118 is displaying a proceed aspect.

#### **Stage 5—Between Scout Green and Grayrigg** **Saturday, 14th/Sunday, 15th April 1973**

**Scout Green**—The box will be abolished and all signals including the down main intermediate block section signals taken away.

**Tebay No. 2**—The box will be abolished and all signals including the down main intermediate block section signals taken away. The facing crossover between the up and down lines on the Carlisle side of the box at present controlled by ground frame will be controlled from Carlisle box.

**Tebay No. 1**—The box will be abolished and all signals including the up main intermediate block section Nos. 1 and 2 signals taken away. The trailing crossover between the up and down main lines at present controlled by ground frame released from the box will be controlled from Tebay Emergency ground frame.

The down through siding will be renamed down goods loop.

**Low Gill**—The facing and trailing crossovers will be controlled from Low Gill Nos. 1 and 2 Emergency ground frames respectively.

**Grayrigg**—The link-up between the existing signalling and the new colour light signalling is shown on the link-up at Stage 5 diagram and will remain in force until completion of Stage 6.

The up main distant signal will be taken away.

A new up main home 1 signal (GG.1) will be provided and will be situated 345 yards before reaching the existing up main home signals which will become the home 2 signals.

The down main starting and down main intermediate block section Nos. 1 and 2 signals will be taken away. Signal GG.35 (down main home signal) will not be cleared until signals CE.85 and CE.88 are displaying a proceed aspect. Signal CE.85 will temporarily be an automatic signal.

The trailing crossover will be secured out of use pending removal and the associated 2-arm shunting signal taken away.

The down goods loop will be temporarily taken out of use and the signals applicable to that line taken away.

A hot-axle box detector will be provided for the down main line near signal CE.88.

### **Stage 6—Between Grayrigg and Oxenholme No. 2**

**Saturday, 28th/Sunday, 29th April 1973**

All aspects on signal CE.87 will be brought into use.

**Grayrigg**—The box will be abolished and all signals taken away except signal GG.1 (up main home 1 signal) which will become signal CE.86. All aspects and the position 1 junction indicator on signal CE.86 will be brought into use.

The down goods loop will be brought back into use and signal CE.85 on the down main line will become a controlled signal.

**Lambrigg Crossing**—The box will be reduced in status to a frame and all signals including the up main Nos. 1 and 2 and the down main intermediate block section signals taken away. The frame will control the level crossing and the facing and trailing crossovers.

**Oxenholme No. 2**—The link-up between the existing signalling and the new colour light signalling is shown on the link-up at Stage 6 diagram and will remain in force until completion of Stages 7/8.

The up main distant signal will be taken away.

The up main home signal, with lower inner distant 1 signal for Oxenholme No. 1 box, will be replaced by signal OE.2.34.

The down main starting and down main intermediate block section signals will be taken away. Signal OE.2.48 (down main home signal) will not be cleared until signals CE.61 and CE.63 are displaying a proceed aspect.

### **Stages 7 and 8—Between Oxenholme No. 2 and Carnforth No. 2**

**Saturday, 12th/Sunday, 13th May 1973**

Signal CE.62 on the up main line will become a controlled signal.

**Oxenholme No. 2**—The box will be abolished and all signals taken away.

The "One Train Working" staff for the Windermere branch will be housed in an instrument located on Oxenholme platform 3.

**Oxenholme No. 1**—The box will be abolished and all signals including the up main intermediate block section Nos. 1 and 2 signals taken away.

The facing crossover between the down and up main lines at present controlled by a padlocked ground frame will be controlled from Oxenholme Emergency ground frame.

**Milnthorpe**—The box will be abolished and all signals including the down main intermediate block section Nos. 1 and 2 signals taken away.

The facing crossover (at present controlled by a padlocked ground frame) and trailing crossover between the up and down main lines will be controlled from Milnthorpe Nos. 1 and 2 Emergency ground frames respectively.

**Burton & Holme**—The box will be abolished, all signals including the up main intermediate block section signals taken away and the trailing crossover secured out of use, pending removal.

**Carnforth No. 2 Junction**—The box will be abolished and all signals including the down main intermediate block section signals taken away.

Signal PN.303 on the down main line will be brought into use.

## **GENERAL**

On completion of each stage, the Track Circuit Block System will apply on the resignalled sections of line, except on the Windermere branch where the One Train Working Regulations will apply.

All Carlisle and Preston box signals will be plated as shown on the diagrams. The numbers shown against other signals are for reference purposes only.

Telephones will be provided at all Carlisle box colour light stop signals.

All ground frames shown on the diagrams are released from Carlisle box.

# CARLISLE


## APPENDIX

### EXPLANATION OF SIGNALLING SYMBOLS


#### SIGNAL BOX REFERENCES

CE - CARLISLE  
PN - PRESTON  
ML - MOTHERWELL  
WN - WIGTON  
H&C - HOWE & CO'S SIDINGS  
CG - CORBY GATES  
AN - ANNAN


#### MAIN RUNNING SIGNALS



#### SHUNTING SIGNALS.



#### MISCELLANEOUS



# EXPLANATION OF ASPECTS FOR RUNNING SIGNALS.

## 2 ASPECT



CLEAR - PROCEED

CAUTION

DANGER - STOP

BE PREPARED TO  
FIND NEXT SIGNAL  
AT DANGER.

## 3 ASPECT





CLEAR - PROCEED

CAUTION

DANGER - STOP

BE PREPARED TO  
FIND NEXT SIGNAL  
AT DANGER

## 4 ASPECT



CLEAR - PROCEED

PRELIMINARY

CAUTION

CAUTION

DANGER - STOP

BE PREPARED TO FIND  
NEXT SIGNAL AT  
CAUTION

BE PREPARED TO  
FIND NEXT SIGNAL AT  
DANGER

**CARLISLE COLOUR LIGHT SIGNALLING**  
**LIST OF RUNNING SIGNALS WITH MORE THAN ONE INDICATION AND**  
**OF ALL GROUND SHUNTING SIGNALS.**

GNAL No.	ASPECT	ROUTE/JUNCTION INDICATOR	ROUTE	SIGNAL No.	ASPECT	ROUTE/JUNCTION INDICATOR	ROUTE
E 38	MAIN	POS. I.	DOWN GOODS LOOP	CE 136	MAIN	POS. I.	UP GOODS LOOP
	R+SUB	POS. I.	DOWN GOODS LOOP		R+SUB	POS. I.	UP GOODS LOOP
	MAIN		DOWN MAIN		MAIN		UP MAIN
E 41	SHUNT		DOWN MAIN	CE 142	SHUNT		SIDING
	SHUNT		UP GOODS LOOP		SHUNT		UP MAIN
E 43	SHUNT		UP MAIN	CE 143	R+SUB	SDG	SIDING
E 44	SHUNT		WINDERMERE BRANCH		MAIN		UP MAIN
	SHUNT		DOWN MAIN	CE 147	MAIN	POS. I.	DOWN GOODS LOOP
E 45	MAIN	POS. I.	WINDERMERE BRANCH		MAIN		DOWN MAIN
	MAIN		DOWN MAIN	CE 148	SHUNT		DOWN GOODS LOOP
E 46	MAIN	POS. I.	WINDERMERE BRANCH		SHUNT		DOWN MAIN
	MAIN		DOWN MAIN	CE 152	R+SUB	SDG	LIME WORKS
E 47	SHUNT	SDG	ENGINEER'S SIDING		MAIN		DOWN MAIN
E 48	SHUNT		UP GOODS LOOP	CE 154	SHUNT		DOWN GOODS LOOP
E 49	SHUNT		DOWN MAIN	CE 155	SHUNT		UP MAIN
	SHUNT	SDG	DOWN SIDINGS		SHUNT		DOWN GOODS LOOP
E 51	MAIN		UP MAIN	CE 181	MAIN	POS. I.	UP GOODS LOOP
	R+SUB	SDG	DOWN SIDINGS		R+SUB	POS. I.	UP GOODS LOOP
E 52	MAIN	POS. I.	UP GOODS LOOP		MAIN		UP MAIN
	MAIN		UP MAIN	CE 186	MAIN	POS. I.	DOWN PENRITH GOODS
E 79	MAIN	POS. I.	DOWN GOODS LOOP		R+SUB	POS. I.	DOWN PENRITH GOODS
	MAIN		DOWN MAIN	MAIN		DOWN MAIN	
E 86	MAIN	POS. I.	UP GOODS LOOP	CE 202	SHUNT		DOWN MAIN
	MAIN		UP MAIN	CE 214	SHUNT		UP MAIN
E 103	MAIN	POS. I.	DOWN GOODS LOOP		SHUNT		DOWN PENRITH GOODS
	R+SUB	POS. I.	DOWN GOODS LOOP	* SHUNT	SDG	ENGINEER'S SIDINGS	
	MAIN		DOWN MAIN	CE 233	MAIN	POS. I.	UP GOODS LOOP
E 106	SHUNT		DOWN MAIN		MAIN		UP MAIN
	SHUNT	XUM	UP MAIN L.O.S.				
E 109	SHUNT	D.G.L.	DOWN GOODS LOOP				
	SHUNT	SDG	ENGINEER'S SIDING				
E 111	MAIN		UP MAIN				
	R+SUB	SDG	ENGINEER'S SIDING				
E 123	R+SUB	SDG	SIDING				
	MAIN		DOWN MAIN				
E 126	SHUNT	SDG	SIDING				
	SHUNT		DOWN MAIN				
E 127	SHUNT	SDG	SIDING				
	SHUNT		DOWN MAIN				
	SHUNT	XUM	UP MAIN L.O.S.				
E 128	SHUNT		ALONG SIDING				
	SHUNT		UP MAIN				
E 129	SHUNT	XDM	DOWN MAIN L.O.S.				
	SHUNT	NCK	NECK				
E 132	SHUNT	XUM	UP MAIN L.O.S.				
E 133	SHUNT	SDG	ALONG SIDING				
	SHUNT		DOWN MAIN				
E 134	SHUNT		ALONG SIDING				
	SHUNT		UP MAIN				
E 135	SHUNT	XDM	DOWN MAIN L.O.S.				
	SHUNT	SDG	SIDING				


\* CONTROLLED BY PENRITH G.F.




# CARLISLE SIGNAL BOX INTRODUCTION OF COLOUR LIGHT SIGNALLING

## SCOUT GREEN SIGNAL BOX (SG)


### LINK UP AT STAGE 4




### LINK UP AT STAGE 3



### LINK UP AT STAGE 2




### LINK UP AT STAGE 1





# CARLISLE SIGNAL BOX INTRODUCTION OF COLOUR LIGHT SIGNALLING

LINK UP AT STAGE 6




LINK UP AT STAGE 5









**CARLISLE SIGNAL BOX**  
 (SHAP SUMMIT - UPPERBY)  
 INTRODUCTION OF COLOUR LIGHT  
 SIGNALLING

**CARLISLE No. 12**  
 SIGNAL BOX  
 (CE 12)

**CARLISLE No. 13**  
 SIGNAL BOX  
 (CE 13)

**CARLISLE No. 13**  
 SIGNAL BOX  
 (CE 13)